

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20242275
Address: 630 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	John Jackson	Partial	Monday, March 03, 2025

Informational:
1 Misc 03/03/25 Monday JMJ
Forms and materials were installed. AB3 was used for subgrade and the four inches of required rock.
Also heavy duty 6 gauged wire was installed in the drive through lane.

Comments: