

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20243094  
Address: 3222 SW ENOCH ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Partial	Monday, April 07, 2025

Informational:  
1      Misc      4/7/25 Dustin A, sw is formed and compacted. Slopes are in compliance . Will need white cure and expansion joints at all joints. Approved to pour

**Comments:**