

April 24, 2025

Re: 2218 NW Killarney Lane  
Lee's Summit, MO  
Stone Wall Construction

Mr. Keith Scott  
Keith Scott & Co.  
P.O. Box 1626  
Blue Springs, MO 64013-1626

Dear Keith:

Earlier today, I reviewed the construction of the stacked stone retaining wall at the back of the house at the referenced jobsite.

Review indicated a base course of approximately 3' for the 5' sections of wall, decreasing to 50% of the height for the shorter sections. The wall was constructed in accordance with accepted standards and per the Engineering drawing.

Give me a call if you need any additional information.

Sincerely,

  
Ken Sidorowicz, P.E.  
President

