## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRRES20250073Address:648 SE WOOD LN, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Residential	Mitchell Schwarz	Failed	Friday, May 16, 2025

Corrective Action Required:

Misc -Plans call for #4 C shaped ties 24" OC -#3 ties 24" OC INSTALLED completely wrapping footing. "O Shaped"

**Comments:** 

1