

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250069
Address: 640 SE WOOD LN, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Residential	Mitchell Schwarz	Failed	Friday, May 16, 2025

Corrective Action Required:

1	Misc	-Plans call for #4 C shaped ties 24" OC -#3 ties 24" OC INSTALLED completely wrapping footing. "O Shaped"
---	------	--

Comments: