

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOMCOM20240778
Address: 500 SW LONGVIEW RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	Devon Perry	Partial	Tuesday, May 20, 2025

Informational:
1 Misc 5-19-25 DP. Crew did a proof roll on the dock pad yesterday which did pass.
However, it rained over 1/4" last night and will need to be proof rolled again.

Comments: