

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20244650
Address: 1021 SW REDBUCK CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Failed	Friday, May 30, 2025

Informational:

1	Misc	05-28-25 Jamie S, SW does not have the required 3 inches of aggregate in spots and has standing water on the south side.
		5-30-25 DP. SW does not have required depth. Talked to contractor and he is going to fix.

Comments: