CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20232768 Address: 810 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspect	ion:	Inspector:	Outcome:	Date:
Foundation Inspection - Commercial		Robb Popp	Passed	Wednesday, May 21, 2025
Informa	itional:			
1	Misc	12-13-23 -Submit change to detail of concrete walls in place of masonary walls at trash enclosure. Rebar witnessed is #4 at 12" oc horizonatal and vertical		

Comments: