

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20242901
Address: 60 SE THOMPSON DR, Unit:A, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Fire Line - Hydrostatic Test	Dustin Agcopra	Passed	Thursday, June 12, 2025

Informational:
1 Misc 6-2-25 Hydrostatic test of fire line performed. Line held 200 psi for 2 hours.
Hydrostatic passed city requirements.

Comments: