

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232726
Address: 2200 NE DOUGLAS ST, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Hydrostatic Test	Devon Perry	Passed	Wednesday, June 18, 2025

Informational:

1 Misc

6-13-25 DP. Water line C passed hydrostatic- 150psi for 2 hours, and then was chlorinated.

6-16-25 DP. Matt with ESS came out and flushed off water line C with samples coming tomorrow.

Comments: