

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20242901
Address: 60 SE THOMPSON DR, Unit:A, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Mitchell Schwarz	Not Ready	Wednesday, July 09, 2025

Corrective Action Required:

1	Misc	Not ready for inspection
---	------	--------------------------

NOT A COMPLETE INSPECTION

- remove insulation and drywall where covering inspection items
- secure and complete all electrical
- protect all plumbing within 1.25" of face framing
- separation walls framed 24" OC plans call for 16" OC

Comments: