



September 10, 2020

City of Lee's Summit  
Development Services  
4800 E 63<sup>rd</sup> Street  
Kansas City, MO 64130

**RE:** Hook Farms 1<sup>st</sup> Plat  
Engineering Plan Review

We are submitting this letter, along with revised water main extension plans to explain changes to the plan from the approved set.

If you have any questions or need additional information, please do not hesitate to contact me by phone at (816) 442-6044 or by email at [jsellers@olsson.com](mailto:jsellers@olsson.com).

Thank You,

A handwritten signature in blue ink that reads "Julie Sellers". The signature is fluid and cursive.

Julie Sellers

---

**Water – PL2020108**

The water main extension plans for Hook Farms 1st Plat have been revised to remove pipe insulation where previously called out to be installed. This change is based on email confirmation from Gene Williams that short runs of water main that is greater than 3-ft below finished grade, but less than city standard design criteria do not require pipe insulation as previously thought.

Sheet C302 – revised estimate of quantities table to remove pipe insulation.

Sheet C306 – removed pipe insulation from Water Line 3, from station 16+03.96 to 16+71.42