

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235207
Address: 2931 SE SHENANDOAH DR, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Khanh Nguyen	Partial	Monday, July 21, 2025

Corrective Action Required:

1	Misc	Front garage PFH walls only: -Provide 2 anchors per wall sill plate -Nail wall top plate to header w/ 2 rows of 16d @ 3" oc
---	------	---

Corrective Action Required:

2	Misc	Interior and exterior sheathed shearwalls: -lower level, 1st, and 2nd fl -exterior shearwalls
---	------	---

Corrective Action Required:

3	LOWER LEVEL	OK: -Pre-rock behind tubs and showers -Nail balcony joist hangers -Mud&tape seam at elevator wall at unit 004
---	-------------	--

Corrective Action Required:

4	FIRST FLOOR	OK: -Pre-rock behind tubs ad showers -Demising/shearwall in-wall
---	-------------	--

**Dwelling units only

**Check all:

-Nail balcony hanger

101:

- Missing stud at closet wall
- Damaged trusses near entry door and at kitchen

110:

- Not ready

Corrective Action Required:

5

SECOND FLOOR

OK:

- Pre-rock behind tubs and showers
- Demising/shearwall in-wall
- 202 cantilevered beam and trusses repair

****Corrections:**

- 201 cantilevered beam not fully bear on wall
- Nail hanger at balcony
- Squashed blocks above windows not having min 1.5" of bearing. Repair truss

Corrective Action Required:

6

THIRD FLOOR

- Access to roof space above end units
- Frame the cantilevered balcony roof per 2/S3.42
- 1st layer inside ceiling space at stair towers wall needs more work. Add blockings where required and nail GB

302:

- Tie down trusses to balcony beam; tie down beam

301:

- Tie down trusses to balcony beam; tie down beam

Corridor:

- Secure EM light wiring at max 4.5 ft intervals

Corrective Action Required:

7

FOURTH FLOOR

Dwelling units-OK
Corridor- OK

Comments: