

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816) 969-1200 FAX (816) 969-1201

# STOP WORK ORDER

**ANY UNAUTHORIZED PERSON REMOVING THIS NOTICE WILL BE  
PROSECUTED**

---

**Permit #:** PRRES20246286  
**Address:** 1338 SW WINTHROP TER, LEES SUMMIT, MO 640811336 SW WINTHROP TER,  
LEES SUMMIT, MO 64081

---

Any person who shall continue work after having been served with a stop work order, except such work as that person is directed to perform to remove a violation or unsafe condition, shall be subject to penalties as prescribed by law.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Control Inspection Residential</b>	Dustin Agcopra	Failed - Stop Work	Thursday, July 31, 2025

## Corrective Action Required

1	DCM2 ESC DEFICIENT INSTALLATION	DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED.
---	------------------------------------	--

- REPAIR DOWNED SILT FENCE AROUND LOT
- MAINTAIN GRAVEL ENTRANCE

## Corrective Action Required

2	DCM3 ESC REQUIRED 2 DAY	7-17-25 Dustin A, Silt fence is down road and curb line needs to be cleaned. Concrete washout area needs to be cleaned up and maintained. Storm inlets need to be cleaned. EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. 7-21-25 Dustin A, Nothing has been done to correct this. 7-31-25 Dustin A, All properties on Winthrop are STOP WORKED due to non compliance . 1. Concrete washout area is over flowing onto street. All concrete debris needs to be removed from street, washout needs to be maintained.
---	----------------------------	---

**CITY OF LEE'S SUMMIT**  
**Development Services Department**  
**220 SE Green Street**  
**Lee's Summit, MO 64063**  
**(816) 969-1200    FAX (816) 969-1201**

2. All silt needs to be cleaned from street and proper erosion control needs to be in place to keep this from happening.
3. Storm drains need to be protected, silt socks need to be replaced if they are compacted with mud or debris . Should not have grass growing out of them . After installed they need to be maintained .
4. All properties need to have erosion control in place and in working order. Must be maintained throughout
5. Before any work can be done on site an erosion control inspection will need to be scheduled.
6. NO WORK is allowed on site until these issues have been corrected.

**Comments:**