

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816) 969-1200 FAX (816) 969-1201

# STOP WORK ORDER

**ANY UNAUTHORIZED PERSON REMOVING THIS NOTICE WILL BE  
PROSECUTED**

---

**Permit #:** PRRES20245915  
**Address:** 1402 SW WINTHROP TER, LEES SUMMIT, MO 640811400 SW WINTHROP TER,  
LEES SUMMIT, MO 64081

---

Any person who shall continue work after having been served with a stop work order, except such work as that person is directed to perform to remove a violation or unsafe condition, shall be subject to penalties as prescribed by law.

| Inspection:                                       | Inspector:     | Outcome:           | Date:                   |
|---|----------------|--------------------|-------------------------|
| <b>Erosion Control<br/>Inspection Residential</b> | Dustin Agcopra | Failed - Stop Work | Thursday, July 31, 2025 |

**Corrective Action Required**

|   |   |  |
|---|---|--|
| 1 | DCM6 ESC INSP DENIED<br>STREET CLEAN UP | REQUESTED INSPECTION(S) DENIED. STREET CLEAN UP<br>REQUIRED IMMEDIATELY, AND SHALL BE COMPLETED PRIOR TO<br>REQUESTED INSPECTION(S) BEING PERFORMED. |
|---|---|--|

**Corrective Action Required**

|   |                            |   |
|---|----------------------------|---|
| 2 | DCM3 ESC REQUIRED 2<br>DAY | 7-17-25 Dustin A, Silt fence is down , Storm inlet needs cleaned<br>out .EROSION CONTROL REQUIRED. EROSION CONTROL SHALL<br>BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS.<br>7-21-25 Dustin A, Silt fence has been stood up bur storm inlet<br>still needs cleaned.<br>7-31-25 Dustin A, All properties on Winthrop are STOP WORKED<br>due to non compliance .<br>1. Concrete washout area is over flowing onto street. All<br>concrete debris needs to be removed from street, washout<br>needs to be maintained.<br>2. All silt needs to be cleaned from street and proper erosion<br>control needs to be in place to keep this from happening.<br>3. Storm drains need to be protected, silt socks need to be |
|---|----------------------------|---|

**CITY OF LEE'S SUMMIT**  
**Development Services Department**  
**220 SE Green Street**  
**Lee's Summit, MO 64063**  
**(816) 969-1200    FAX (816) 969-1201**

replaced if they are compacted with mud or debris . Should not have grass growing out of them . After installed they need to be maintained .

4. All properties need to have erosion control in place and in working order. Must be maintained throughout

5. Before any work can be done on site an erosion control inspection will need to be scheduled.

6. NO WORK is allowed on site until these issues have been corrected.

**Comments:**