LEE'S SUMMIT FIRE DEPARTMENT

FIRE HEADQUARTERS 207 SE DOUGLAS STREET LEE'S SUMMIT, MISSOURI 64063-2372 (816) 969-1300 FAX (816) 969-1313 TDD (816) 969-7607

PLANS REVIEW CONDITIONS

Permit No: PRCOM20115556 Project Title: OUR LADY OF THE PRESENTATION Location: 130 NW MURRAY RD LEES SUMMIT, MO 64081

Type of Work:Occupancy Group:A-3/EDescription:INTERIOR REMODELConstruction Type:Type IIB (Unprotected)Map Page:195E

Date: January 26, 2012 Applicant: Progressive Electronics 6102 Arlington Raytown, MO 64133 (816) 765-5750

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Alarm Plan Review

Reviewed By: Jim Eden

Rejected

1. 907.4.1 Location.

Manual fire alarm boxes shall be located not more than 5 feet (1524 mm) from the entrance to each exit. Additional manual fire alarm boxes shall be located so that travel distance to the nearest box does not exceed 200 feet (60 960 mm).

Action required: Provide manual pull stations in the sanctuary.

2. 2006 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance tests.

Action required: Call (816) 969-1300 to schedule a test.

3. The floor plan for the classroom addition does not match the floor plan for the approved building permit.

Action required: Provide revised plans

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.