

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816) 969-1200 FAX (816) 969-1201

Temporary Certificate of Occupancy

Permit #: PRRES20245413
Address: 3211 SW ARBORIDGE CIR, LEES SUMMIT, MO 64082
Inspected On: Tuesday, August 19, 2025
Inspected By: Development Center
Expiration Date: 7/20/2025 12:00:00 AM

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. **Do not cover any work until approved.**

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	Drew Fischer	Ready for Temp CO	Friday, June 20, 2025

Corrective Action Required:

1	Misc	3211 SW Arboridge circle - as graded plot plan needed - Final driveway inspection needed - Seal top of AC disconnect - Install sod, splash blocks and sump discharge 36" from house - Bottom garage door brackets required to be within 18" of floor - Install 2, 1/2" thru bolts or approved bracket on the two outer posts of upper stair landing -
---	------	--

Corrective Action Required:

2	Misc	3211 SW Arboridge circle - as graded plot plan needed - Final driveway inspection needed - Seal top of AC disconnect - Install sod, splash blocks and sump discharge 36" from house - Install 2, 1/2" thru bolts or approved bracket on the two outer posts of upper stair landing - Install missing spindle
---	------	--

-

**Occupancy Inspection - Codes
Residential**

Drew Fischer

Ready for Temp CO

Thursday, May 15, 2025

Corrective Action Required:

- 1 Misc 3211 SW Arboridge circle
- as graded plot plan needed
 - Final driveway inspection needed
 - Seal top of AC disconnect
 - Install sod, splash blocks and sump discharge 36" from house
 - Bottom garage door brackets required to be within 18" of floor
 - Install 2, 1/2" thru bolts or approved bracket on the two outer posts of upper stair landing

-

Corrective Action Required:

- 2 Misc 3211 SW Arboridge circle
- as graded plot plan needed
 - Final driveway inspection needed
 - Seal top of AC disconnect
 - Install sod, splash blocks and sump discharge 36" from house
 - Install 2, 1/2" thru bolts or approved bracket on the two outer posts of upper stair landing
 - Install missing spindle

-

Comments: