



WATER UTILITIES LEE'S SUMMIT

220 SE GREEN ST, LEE'S SUMMIT, MO 64064
PHONE: (816) 969-1930 FAX: (816) 969-1935
EMAIL: backflow@cityofls.net WEB: lswater.net

BACKFLOW PREVENTION ASSEMBLY TEST DATA AND MAINTENANCE REPORT

CUSTOMER LXT									
SERVICE ADDRESS 2740 NE Hagan RD Lee Summit MO 64064									
LOCATION OF BACKFLOW ASSEMBLY ON PROPERTY In Vault North side									
DATE OF TEST 10-14-2025		TIME 11:30		SUPPLY PRESSURE 11:30 LBS		AIR GAP (2 X SUPPLY DIAMETER) SUPPLY 3/4 IN. GAP 3/4 IN.		☐ PASS ☐ FAIL	
TYPE OF ASSEMBLY ☒ DC ☐ DCDA (DETECTOR) ☐ RP ☐ RPDA (DETECTOR) ☐ PVB* (SEE BOTTOM OF FORM)		MANUFACTURER Watts		MODEL 007M3QT		SIZE 3/4		SERIAL NUMBER 238925	
HEIGHT OFF FLOOR 1 FT 1 IN		PROTECTION FROM FREEZING ☒ YES ☐ NO FLOODING ☐ YES ☒ NO		SUPPLY SOURCE ☒ PUBLIC POTABLE WATER ☐ NON-POTABLE WATER (e.g. LAKE)		☐ BOTH		NEW INSTALLATION ☒ YES ☐ NO	
INITIAL TEST					FINAL TEST AFTER REPAIR				
REDUCED PRESSURE PRINCIPLE ASSEMBLY:					REDUCED PRESSURE PRINCIPLE ASSEMBLY:				
RELIEF VALVE OPENED AT 1 PSID (2 PSID or more)					RELIEF VALVE OPENED AT 1 PSID (2 PSID or more)				
2ND CHECK held backpressure					2ND CHECK held backpressure				
NO. 2 SHUTOFF VALVE leak tight					NO. 2 SHUTOFF VALVE leak tight				
1ST CHECK held in direction of flow 1 PSID (5 PSID or more)					1ST CHECK held in direction of flow 1 PSID (5 PSID or more)				
DIFFERENCE (1st check - relief) 1 PSID (3 PSID or more)					DIFFERENCE (1st check - relief) 1 PSID (3 PSID or more)				
NOTE: Failure of any of the above items, requires repair.					NOTE: Failure of any of the above items, requires repair.				
INITIAL TEST					FINAL TEST AFTER REPAIR				
DOUBLE CHECK VAVLE ASSEMBLY:					DOUBLE CHECK VAVLE ASSEMBLY:				
1ST CHECK held in direction of flow 1.4 PSID (1 PSID or more)					1ST CHECK held in direction of flow 1.4 PSID (1 PSID or more)				
2ND CHECK held backpressure					2ND CHECK held backpressure				
2ND CHECK held in direction of flow 1.8 PSID (1 PSID or more)					2ND CHECK held in direction of flow 1.8 PSID (1 PSID or more)				
NO. 2 SHUTOFF VALVE leak tight					NO. 2 SHUTOFF VALVE leak tight				
NOTE: Failure of any of the above items; requires repair.					NOTE: Failure of any of the above items, requires repair.				
APPLICATION:					COMMENTS				
☐ COMMERCIAL ☐ IRRIGATION ☐ FIRE LINE ☒ FIRE LINE BY-PASS **METER # 14-106 99 **METER READ 10-31-26 ☐ POINT OF USE									
THE ABOVE REPORT IS CERTIFIED TO BE TRUE, ACCURATE AND COMPLETE									
TESTED BY (PRINT) Matt White		SIGNATURE Matt White		REPAIRED BY (PRINT) Matt White		SIGNATURE Matt White		DATE OF REPAIR 10/14/25	
COMPANY Central Plumbing				FINAL TEST BY (PRINT) Matt White		SIGNATURE Matt White		DATE OF FINAL TEST 10/14/25	
MISSOURI CERTIFICATION NUMBER 14-106 99		EXPIRATION DATE 10-31-26		OWNER OR OWNER'S REPRESENTATIVE Matt White		DATE 10/14/25			
* If an existing PVB is beyond repair and needs replacement, it should be replaced by a DC or RP to meet current State and City regulations. New PVB installations or replacements are not permitted. ** METER # and METER READ for the fire line by-pass meter on detector assemblies are required. Missouri State Regulation 10 CSR 60-11-010(6)(E) requires testers to report results of tests and inspections to the customer and water supplier.									



WATER UTILITIES LEE'S SUMMIT

220 SE GREEN ST, LEE'S SUMMIT, MO 64064
PHONE: (816) 969-1930 FAX: (816) 969-1935
EMAIL: backflow@cityofls.net WEB: lswater.net

BACKFLOW PREVENTION ASSEMBLY TEST DATA AND MAINTENANCE REPORT

CUSTOMER LXT	
SERVICE ADDRESS 2740 NE Hagan RD Lee Summit MO 64064	
LOCATION OF BACKFLOW ASSEMBLY ON PROPERTY In Vault North Side of Building	
DATE OF TEST 10-14-2025	TIME 11:45
☐ A.M. ☐ P.M.	SUPPLY PRESSURE LBS
AIR GAP (2 X SUPPLY DIAMETER) SUPPLY IN. GAP IN. ☐ PASS ☐ FAIL	
TYPE OF ASSEMBLY ☒ DC ☐ DCDA (DETECTOR) ☐ RP ☐ RPDA (DETECTOR) ☐ PVB* (SEE BOTTOM OF FORM)	MANUFACTURER WATTS
MODEL 757	SIZE 8"
SERIAL NUMBER YG0425	
HEIGHT OFF FLOOR FT IN	PROTECTION FROM FREEZING ☒ YES ☐ NO FLOODING ☐ YES ☒ NO
SUPPLY SOURCE ☒ PUBLIC POTABLE WATER ☐ NON-POTABLE WATER (e.g. LAKE) ☐ BOTH	NEW INSTALLATION ☒ YES ☐ NO
INITIAL TEST	
REDUCED PRESSURE PRINCIPLE ASSEMBLY:	
RELIEF VALVE OPENED AT PSID (2 PSID or more)	☐ PASSED ☐ FAILED
2ND CHECK held backpressure	☐ PASSED ☐ FAILED
NO. 2 SHUTOFF VALVE leak tight	☐ PASSED ☐ FAILED
1ST CHECK held in direction of flow PSID (5 PSID or more)	☐ PASSED ☐ FAILED
DIFFERENCE (1st check - relief) PSID (3 PSID or more)	☐ PASSED ☐ FAILED
NOTE: Failure of any of the above items, requires repair.	
FINAL TEST AFTER REPAIR	
REDUCED PRESSURE PRINCIPLE ASSEMBLY:	
RELIEF VALVE OPENED AT PSID (2 PSID or more)	☐ PASSED ☐ FAILED
2ND CHECK held backpressure	☐ PASSED ☐ FAILED
NO. 2 SHUTOFF VALVE leak tight	☐ PASSED ☐ FAILED
1ST CHECK held in direction of flow PSID (5 PSID or more)	☐ PASSED ☐ FAILED
DIFFERENCE (1st check - relief) PSID (3 PSID or more)	☐ PASSED ☐ FAILED
NOTE: Failure of any of the above items, requires repair.	
INITIAL TEST	
DOUBLE CHECK VAVLE ASSEMBLY:	
1ST CHECK held in direction of flow 1.2 PSID (1 PSID or more)	☒ PASSED ☐ FAILED
2ND CHECK held backpressure	☒ PASSED ☐ FAILED
2ND CHECK held in direction of flow 1.4 PSID (1 PSID or more)	☒ PASSED ☐ FAILED
NO. 2 SHUTOFF VALVE leak tight	☒ PASSED ☐ FAILED
NOTE: Failure of any of the above items, requires repair.	
FINAL TEST AFTER REPAIR	
DOUBLE CHECK VAVLE ASSEMBLY:	
1ST CHECK held in direction of flow PSID (1 PSID or more)	☐ PASSED ☐ FAILED
2ND CHECK held backpressure	☐ PASSED ☐ FAILED
2ND CHECK held in direction of flow PSID (1 PSID or more)	☐ PASSED ☐ FAILED
NO. 2 SHUTOFF VALVE leak tight	☐ PASSED ☐ FAILED
NOTE: Failure of any of the above items, requires repair.	
APPLICATION:	
☐ COMMERCIAL ☐ IRRIGATION ☒ FIRE LINE ☐ FIRE LINE BY-PASS **METER # _____ **METER READ _____ ☐ POINT OF USE	
COMMENTS	
THE ABOVE REPORT IS CERTIFIED TO BE TRUE, ACCURATE AND COMPLETE	
TESTED BY (PRINT) Matt White	(SIGNATURE) Matt White
REPAIRED BY (PRINT) Matt White	(SIGNATURE) Matt White
DATE OF REPAIR 10/14/25	
COMPANY Central Plumbing	FINAL TEST BY (PRINT) Matt White
MISSOURI CERTIFICATION NUMBER 14-10699	(SIGNATURE) Matt White
EXPIRATION DATE 10-31-26	DATE OF FINAL TEST 10/14/25
OWNER OR OWNER'S REPRESENTATIVE Matt White	
DATE 10/14/25	
* If an existing PVB is beyond repair and needs replacement, it should be replaced by a DC or RP to meet current State and City regulations. New PVB installations or replacements are not permitted. ** METER # and METER READ for the fire line by-pass meter on detector assemblies are required. Missouri State Regulation 10 CSR 60-11-010(6)(E) requires testers to report results of tests and inspections to the customer and water supplier.	