

LEE'S SUMMIT FIRE DEPARTMENT

FIRE HEADQUARTERS
207 SE DOUGLAS STREET
LEE'S SUMMIT, MISSOURI 64063-2372
(816) 969-1300
FAX (816) 969-1313
TDD (816) 969-7407

PLANS REVIEW CONDITIONS

Permit No:	PRCOM20114350	Date:	April 18, 2012
Project Title:	CHICK-FIL-A	Applicant:	
Location:	690 NW BLUE PKWY. LEES SUMMIT, MO 64086	ALLIANCE FIRE PROTECTION LLC 130 WEST 9TH AVE, SUITE NORTH KANSAS CITY, 64116 (913) 888-0647	
Type of Work:	Sprinkler		
Occupancy Group:	A-2		
Description:	RESTAURANT		
Construction Type:	Type VB (Unprotected)		
Map Page:	195A		

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review

Reviewed By: Jim Eden

Pending

1. 2006 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

Plans received 4/17/2012.

2. 2006 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

Call (816) 969-1300 to schedule hydrostatic and flow testing.

3. The FDC shall be a 4 inch Storz type connection. Verified at inspection.

4. Plans should be designed to the 2006 IBC and NFPA 13-2002.

For information only.