



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20114943, Building Permit - Commercial
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Commercial	John Borns	Partial	Monday, April 23, 2012

Partial Correction
1 MISC

OK TO COVER WHEN READY LIGHTNING PROTECTION RING CONDUCTOR AND GROUND RODS PER PR-2 TRENCHED OUTSIDE BUILDING WALL FROM D.2/9 TO DD/8 TO DD/0.2 TO B/0.2 TO B/11 TO F/11 TO F/1; THEN FROM DD/0.2 TO B/0.2

Partial Correction
2 MISC

OK TO COVER WHEN READY 1" PVC BURIED CONDUIT: FROM EAST END OF BLDG ~ 55L.F. EAST TO QUAZITE BOX; FROM L.P. #73 TO 30' NORTH

Partial Correction
3 MISC

OK TO POUR WHEN READY LIGHT POLE BASE FOR RELOCATION OF L.P. #73 -- CONDUIT THERETO AND GROUND ROD + CONNECTION SUBJECT TO APPROVAL WHEN INSTALLED

Comments: