



Stormwater Pollution Prevention Plan Inspection Report

Project Name and Location: Blackwell

Weather: 20	<input checked="" type="checkbox"/> Cloudy <input type="checkbox"/> Sunny <input type="checkbox"/> Rain <input type="checkbox"/> Snowing/ Snow cover
Date of inspection: 12/08/25	
Inspectors Name: Jessica Ekster	
Type of Inspection: <input checked="" type="checkbox"/> Regular <input type="checkbox"/> Rain event <input type="checkbox"/> Other:	
Rain in last 24 hrs (inches): NA	
Owner/Permittee: Griffin Riley	
Current Site Condition: Active.	

BMP Checklist	Yes	No
Inlet Barriers	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Sediment Barriers	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Construction Entrance	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Stream Crossings	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Seed/Sod/Hydroseed/Mulch/Blanket	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Sediment Basins & Discharge Locations	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Borrow Areas	<input type="checkbox"/>	<input checked="" type="checkbox"/>
General Site Conditions	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Concrete Washout	<input checked="" type="checkbox"/>	<input type="checkbox"/>

<p>Current Construction/Active Areas: Vertical</p>

Problem Areas/Special Observations (Note problem areas ONLY below):

BMP	Location	Observation, Effectiveness, & Corrective Actions Ordered
Trash	Throughout Site	Need to clean up trash throughout site- some dumpster overfilling
Stabilize	Swale	Stabilize swale on North end
Stabilize	Detention Pond	Stabilize detention pond along North end- weeds are not considered vegetation
Silt fence	West side	Repair/replace silt fence down along perimeter near existing homes
Inlets	Field inlets	Need to reset/repair/replace silt fence around field inlet
Inlets	End of stub street far East side	Need to install 1 inlet protection

Have items noted on the last inspection been corrected? Yes No (if no explain) : Need to stabilize North side det. pond and swale--Weeds do not count as vegetation.

Note: Inspection comments above indicate deficiencies only. Deficiencies must be corrected within 7 days, unless otherwise noted. All other BMP's on site are considered to be in good working condition.

Signature:



BMP	Location	Observation, Effectiveness, & Corrective Actions Ordered
Silt fence	Near detention ponds	Both Conex are laid on top of the silt fence- Need to replace once removed
Washout	Near lay down area	Concrete washout is full and will need removed and replaced
Rock	Lay down area	Need to install construction entrance near conex where tracking in and out
Porta Potty	Inlet	Remove porta potty off inlet-- EPA Rule- must be at least 20' away
Streets/Inlet	Various	Clean streets and inlets
Wattles	Sidewalk	Install wattles along backside of new sidewalks and curbs
Silt Fence	Various	Repair silt fence along curbs