

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200

OnlinePortal at DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20253209

Address: 225 NW ORCHARD CT, LEES SUMMIT, MO 64063223 NW ORCHARD CT, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control Inspection Residential	Robb Popp	Failed	Thursday, January 08, 2026

Corrective Action Required:

1	DCM2 ESC DEFICIENT INSTALLATION	DEFICIENT EROSION CONTROL INSTALLATION. 1/8/26 Inlet Protection Curb Inlets: Manufactured products (Gutter buddy, Filter Sox, etc.) are to be properly installed at the opening of curb inlets, as secondary ESC BMPs, with primary BMPs installed upstream on-site. Proper installation requires the filter to fully extend beyond each end of the inlet opening, with clearance at the top for water overflow and no gaps between filters or against the curb. Installation is limited to locations where temporary ponding and sediment do not create a safety hazard or cause property damage. Regular inspection and maintenance of filters shall be performed and sediment build up should be removed. Any torn or damaged filters shall be replaced.
---	---------------------------------------	--

Comments: