

Speed (MPH) Prior To Road Work	SIGN SPACING, FT.		BUFFER SPACE, FT.	Must be Approved by an Engineer			
	Non-Divided Highways	Divided Highways		TAPER LENGTH, FT.	CHANNELIZING SPACING, FT.		
	Length	Shoulder (10 ft Width)	Lane (12 ft Width)	Through Taper	Through Buffer/Work Area		
0-35	200	200	250	70	245	35	50
40-45	350	500	360	150	540	40	80
50-55	500	1000	495	185	660	50	100
60-70	SA-1000, SB-1500, SC-2640		730	235	840	60	120
	Urban Low Speed - 100 FT						

APPROVED/ACCEPTED BY:
ENGINEER, OWNER, or PRIME CONTRACTOR

Check for Notice to Proceed.

Signature: _____

Company: _____

Road Runner
Safety Services, Inc.

Date: 2/20/2026 Project: NW SLOAN ST AT NE TUDOR RD, LEES SUMMIT - CENTER :
: Traffic Control Suggestion For: MILLER PIPELINE :
By: Road Runner Safety Services, Inc. : Nathan

Comments:
Drawing not to scale. Traffic control plan must be approved by an engineer. This is a suggestion only. Road Runners Safety Services, Inc. has no liability for this suggested traffic control plan. Actual placement and spacing of all traffic control devices will depend on field conditions and must conform to MUTCD standards.

- Manifest**
- 2 x ADA Barricade
 - 55 x Channelizer
 - 4 x Keep Right
 - 6 x Road Work Ahead
 - 2 x Sidewalk Closed
 - 1 x Sidewalk Closed Ahead
 - 1 x Type I

- Legend**
- ADA Barricade
 - Channelizer
 - Type I
 - Work Area

