



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20110083, Building Permit - Commercial
Address: 621 SW 3RD ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Residential	John Borns	Partial	Wednesday, May 30, 2012

Partial Correction
1 MISC

OK TO COVER WHEN READY THREE 4" PVC SECONDARY ELECTRICAL SERVICE CONDUITS FROM TRANSFORMER LOCATION TO BUILDING ENTRY; TWO 2" TELEPHONE SERVICE CONDUITS FROM MANHOLE TO BUILDING ENTRY

Partial Correction
2 MISC

BURIED CONDUIT FOR SITE LIGHTING AND DATACOM COVERED WITHOUT INSPECTION EXPOSED AT $\leq 15'$ INTERVALS TO VERIFY SIZE AND DEPTH. NO ISSUES FOUND.

*5 LIGHT POLES PIERS ONLY-OK TO POUR. CONDUITS TO THESE LIGHTS ARE NOT IN

Partial Correction
3 MISC

1" PVC CONDUIT FROM L.P. #1 TO #3 TO #2 + FROM #4 TO #5 OK TO COVER WHEN READY EXCEPT WITHIN 5' OF EACH POLE BASE WHERE DEPTH NEEDS TO BE INCREASED TO $\geq 18"$;

Footing Inspection - Commercial	John Borns	Passed	Wednesday, May 30, 2012
--	------------	--------	-------------------------

Comments:

