

CITY OF LEE'S SUMMIT CODES ADMINISTRATION 220 SE GREEN ST. P.O.BOX 1600

PHONE: 816-969-1200

FAX: 816-969-1201

## **Inspection Summary**

Permit #: PRCOM20110083, Building Permit - Commercial Address: 621 SW 3RD ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:	
Footing Inspection - Commercial	John Borns	Passed	Wednesday, May 30, 2012	
Underground Electrical Inspection - Residential	John Borns	Partial	Wednesday, May 30, 2012	
Partial Correction 1 MISC	OK TO COVER WHEN READY THREE 4" PVC SECONDARY ELECTRICAL SERVICE CONDUITS FROM TRANSFORMER LOCATION TO BUILDING ENTRY; TWO 2" TELEPHONE SERVICE CONDUITS FROM MANHOLE TO BUILDING ENTRY			
Partial Correction 2 MISC	COVE	ERED WITHOUT INSPE	E LIGHTING AND DATACOM CTION EXPOSED AT <= 15' E AND DEPTH. NO ISSUES FOUND.	
Partial Correction 3 MISC	*5 LIGHT POLES PIERS ONLY-OK TO POUR. CONDUITS TO THESE LIGHTS ARE NOT IN			
	1" PVC CONDUIT FROM L.P. #1 TO #3 TO #2 + FROM #4 TO #5 OK TO COVER WHEN READY EXCEPT WITHIN 5' OF EACH POLE BASE WHERE DEPTH NEEDS TO BE INCREASED TO >=18";			
Underground	John Borns	Partial	Wednesday, May 30, 2012	

Electrical Inspection - Residential	
Partial Correction	
1 MISC	OK TO COVER WHEN READY THREE 4" PVC SECONDARY ELECTRICAL SERVICE CONDUITS FROM TRANSFORMER LOCATION TO BUILDING ENTRY; TWO 2" TELEPHONE SERVICE CONDUITS FROM MANHOLE TO BUILDING ENTRY
Partial Correction	
2 MISC	BURIED CONDUIT FOR SITE LIGHTING AND DATACOM COVERED WITHOUT INSPECTION EXPOSED AT <= 15' INTERVALS TO VERIFY SIZE AND DEPTH. NO ISSUES FOUND.
Partial Correction	*5 LIGHT POLES PIERS ONLY-OK TO POUR. CONDUITS TO THESE LIGHTS ARE NOT IN
3 MISC	1" PVC CONDUIT FROM L.P. #1 TO #3 TO #2 + FROM #4 TO #5 OK TO COVER WHEN READY. ONE DISTORTED BEND NEAR EXISTING 3RD ST DRIVEWAY NOT CORRECTED DO NOT COVER

Comments: