



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20120184, Building Permit - Commercial
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Framing Inspection - Commercial	John Borns	Passed	Thursday, May 31, 2012

In-wall Inspection	John Borns	Partial	Thursday, May 31, 2012
---------------------------	------------	---------	------------------------

Partial Correction

1 MISC

OK TO TOP-OUT GWB WALL DOWN TO ~ 10' A.F.F. AT FOLLOWING WALL PLANES: (CC) FROM (0.3) TO (3.7); (A.5) FROM (6.0) TO (4.9); (CC.4) FROM (0.5) TO (3.4); 149 OR-4 N WALL; 141 OR-5 N WALL; 118; ..A-CC 2-2.7 144,145 SOUTH SIDE;DD-CC 1.5-2 N7s 138; a-a.5 5.7 at door 117-2; b-cc 2.7 n side corr 143.

OK TO TOP-OUT WALL GWB DOWN TO ~ 10' A.F.F. AT FOLLOWING WALL PLANES: (CC) FROM (0.3) TO (3.7); (CC.4) FROM (0.3) TO (3.5); (A.5) FROM (6.0) TO (4.9);

Partial Correction

2 MISC

OK TO COVER WHEN READY GWB WALLS FULL HEIGHT @ FOLLOWING LOCATIONS: AHU RM 147 NE CORNER FOR MOUNTING OF DP-E1-28-HA; 126 & 127 FOR EQUIPMENT INSTALL; TEMPORARY EGRESS CORRIDOR @ 117; INFILL BELOW WINDOWS ALONG (DD) FROM (3.8) TO (5.1);

Partial Correction

3 MISC

OK TO TOP-OUT GWB WALL DOWN TO ~ 10' A.F.F. AT FOLLOWING SPACES OR WALL PLANES: 136; 137; 138; 140; 118;

Corrective Action Required
4 MISC

119 ALCOVE AT WEST; 119E; 119F; WALL ON (6.) FROM (BB.2)
TO (CC.6);

TOP-OUT NOT APPROVED AT FOLLOWING LOCATIONS DUE TO
NEED FOR PROTECTION OF COPPER PIPING IN OR NEAR
CONTACT WITH STEEL FRAMING FROM GALVANIC ACTION AND
PHYSICAL DAMAGE: 139 WEST WALL; OR-4 SOUTH WALL; OR-5
EAST WALL; BULKHEAD ABOVE DOOR OPENING (143)

Comments: