



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20114350, Building Permit - Commercial
Address: 690 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Service Inspection - Commercial	John Borns	Passed	Wednesday, June 13, 2012

Gas Piping Inspection - Commercial	John Borns	Partial	Wednesday, June 13, 2012
---	------------	---------	--------------------------

Corrective Action Required
2 MISC

IFGC 404.8: EXPOSED METALLIC PIPING MUST BE PERMANENTLY PROTECTED WITH PAINT OR BY OTHER APPROVED MEANS.

Corrective Action Required
3 MISC

SPACING OF ROOFTOP PIPE SUPPORTS SUBJECT TO APPROVAL WHEN COMPLETED; CHECK SPACING AND CHANGES OF DIRECTION

Underground Electrical Inspection - Commercial	John Borns	Partial	Wednesday, June 13, 2012
---	------------	---------	--------------------------

Partial Correction
1 MISC

OK TO COVER WHEN READY PVC BURIED CONDUIT FROM LOCATION OF L.P. #2 TO 70' NE; NORTH OF BLDG; TO DUMPSTER ENCLOSURE; FROM L.P. #6 TO 7 TO 8 TO 9; WAIVED

INSPECTION OF OFF-HOURS INSTALLATION OF DATA/COMM
CONDUIT AT DRIVEWAY CROSSING; ALL COMPLETED EXCEPT
TO/AT LOCATIONS 3, 4, 5, 10

Partial Correction
2 MISC

OK TO COVER WHEN READY THREE 4" PVC BURIED
SECONDARY SERVICE CONDUITS FROM 5' N OF
TRANSFORMER PAD TO BUILDING ENTRY

Partial Correction
3 MISC

OK TO COVER WHEN READY TWO 4" PVC BURIED TELEPHONE
CONDUITS FROM BUILDING ENTRY TO E EDGE OF NORTH
DRIVEWAY + ONE 1" PVC L.P. POWER CONDUIT FROM E EDGE
OF NORTH DRIVEWAY TO 15' EAST

Comments: