



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20114544, Building Permit - Commercial
Address: 110 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Thursday, June 21, 2012

Partial Correction
1 MISC

OK TO COVER WHEN READY RATED ASSEMBLY COMPONENTS OF FREIGHT ELEVATOR SHAFT: FRAMING & SHAFT LINER+ 1ST LAYER GWB @ 5TH FL; 2ND LAYER OF 5/8" TYPE X GWB @ 5TH FLR; 4TH FLR FRAMING & SHAFT LINER + 1ST & 2ND LAYERS OF 5/8" TYPE X GWB

RATED LID: FRAMING & SHAFT LINER+ 1ST LAYER GWB @ 5TH FL; 2ND LAYER OF 5/8" TYPE X GWB TAPED, MUDDED, AND FIRE-CAULKED

Partial Correction
2 MISC

CLOSURE AT 4TH FLR S.E. CORNER PER 2/A2.8: FRAMING + SHAFT LINER + 1ST & 2ND LAYERS OF 5/8" TYPE X GWB OK TO COVER WHEN READY

CLOSURE AT 3RD FLR S.E. CORNER PER 2/A2.8: FRAMING + SHAFT LINER OK TO COVER WHEN READY

Partial Correction
3 MISC

OK TO COVER WHEN READY FOLLOWING COMPONENTS OF RATED ASSEMBLY @ AT PASSENGER ELEVATOR SHAFT LID: FRAMING & SHAFT LINER + TWO LAYERS 5/8" TYPE X GWB

Partial Correction
4 MISC

OK TO COVER WHEN READY FOLLOWING COMPONENTS OF RATED ASSEMBLY @ AT PASSENGER ELEVATOR SHAFT DOOR OPENING TEMPORARY CLOSURES: 4TH & 5TH FLOOR DOOR

Partial Correction
5 MISC

OPENINGS @ ELEVATORS #1 & #2 FRAMING, SHAFT LINER + TWO LAYERS 5/8" TYPE X GWB TAPED, MUDDERED, AND FIRE-SEALED

OK TO COVER WHEN READY COMPONENTS OF RATED ASSEMBLY AT UTILITY SHAFT: 4TH & 5TH FLOOR FRAMING & SHAFT LINER; 4TH FLOOR 1ST & 2ND LAYER 5/8" TYPE X GWB TAPED, MUDDERED, & FIRE-SEALED; 5TH FLOOR 1ST LAYER 5/8" TYPE X GWB;

Comments: