

CITY OF LEE'S SUMMIT CODES ADMINISTRATION 220 SE GREEN ST. P.O.BOX 1600

PHONE: 816-969-1200

FAX:

816-969-1201

Inspection Summary

Permit #: PRCOM20114544, Building Permit - Commercial

Address: 110 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

John Borns Partial Thursday, June 21, 2012 Rated Assembly

Inspection

Partial Correction

OK TO COVER WHEN READY RATED ASSEMBLY COMPONENTS. MISC OF FREIGHT ELEVATOR SHAFT: FRAMING & SHAFT LINER+ 1ST LAYER GWB @ 5TH FL; 2ND LAYER OF 5/8" TYPE X GWB @ 5TH FLR; 4TH FLR FRAMING & SHAFT LINER + 1ST & 2ND LAYERS OF

5/8" TYPE X GWB

RATED LID: FRAMING & SHAFT LINER+ 1ST LAYER GWB @ 5TH FL; 2ND LAYER OF 5/8" TYPE X GWB TAPED, MUDDED, AND

FIRE-CAULKED

Partial Correction

CLOSURE AT 4TH FLR S.E. CORNER PER 2/A2.8: FRAMING + **MISC** 2

SHAFT LINER + 1ST & 2ND LAYERS OF 5/8" TYPE X GWB OK TO

COVER WHEN READY

CLOSURE AT 3RD FLR S.E. CORNER PER 2/A2.8: FRAMING +

SHAFT LINER OK TO COVER WHEN READY

Partial Correction

MISC OK TO COVER WHEN READY FOLLOWING COMPONENTS OF

RATED ASSEMBLY @ AT PASSENGER ELEVATOR SHAFT LID:

FRAMING & SHAFT LINER + TWO LAYERS 5/8" TYPE X GWB

Partial Correction

OK TO COVER WHEN READY FOLLOWING COMPONENTS OF MISC

> RATED ASSEMBLY @ AT PASSENGER ELEVATOR SHAFT DOOR OPENING TEMPORARY CLOSURES: 4TH & 5TH FLOOR DOOR

OPENINGS @ ELEVATORS #1 & #2 FRAMING, SHAFT LINER + TWO LAYERS 5/8" TYPE X GWB TAPED, MUDDED, AND FIRE-SEALED

Partial Correction 5 MISC

OK TO COVER WHEN READY COMPONENTS OF RATED ASSEMBLY AT UTILITY SHAFT: 4TH & 5TH FLOOR FRAMING & SHAFT LINER; 4TH FLOOR 1ST & 2ND LAYER 5/8" TYPE X GWB TAPED, MUDED, & FIRE-SEALED; 5TH FLOOR 1ST LAYER 5/8" TYPE X GWB;

Comments: