



# LEE'S SUMMIT, MISSOURI FIRE DEPARTMENT LOSS REDUCTION PROGRAM



## NOTIFICATIONS/CONTACT INFORMATION SECTION

PAGE 1

### ☐ CHANGES

<b>BUSINESS NAME</b>	OUR LADY OF THE PRESENTATION		
<b>ADDRESS</b>	130 NW MURRAY RD, LEES SUMMIT, MO 64081		
<b>OWNER/OPERATOR NAME</b>	A L HUBER INC:	<b>TELEPHONE</b>	(913) 341-4880
<b>ADDRESS</b>	10770 EL MONTE OVERLAND PARK, KS 66211 Primary: (913) 341-4880 Cell: <NO CELL PHONE>		

## EMERGENCY CONTACT INFORMATION

NAME	TELEPHONE
1.	
2.	
3.	
4.	

## LOSS REDUCTION TYPE

<input checked="" type="checkbox"/> Occupancy	<input type="checkbox"/> Semi-Annual	<input type="checkbox"/> Annual	<input type="checkbox"/> Life Safety	<input type="checkbox"/> Sprinkler	<input type="checkbox"/> Hazardous Material Permit
<input type="checkbox"/> Complaint	<input type="checkbox"/> Explosive Storage	<input type="checkbox"/> UST	<input type="checkbox"/> Post-Incident	<input type="checkbox"/> Open Burning	<input type="checkbox"/> Other
CLASS: A-3	Map#: 195E	PFA#:	KNOX BOX:	KNOX LOCATION:	PERMIT # PRCOM20115556

## LOSS REDUCTION NARRATIVE

### ☐ NO VIOLATIONS NOTED

### ☐ ALL VIOLATIONS RESOLVED

Last Inspection

1st Inspection 6/26/12

2nd Inspection

3rd Inspection

4th Inspection

INSPECTION	INSPECTOR	OUTCOME	DATE
<b>Occupancy Inspection - Fire</b>	Joe Dir	Temporary C of O	Tuesday, June 26, 2012
mount fire extinguisher in the lower sacristy area emergency light needs repaired - located by crying room post occuncant load for the 3 mulligan rooms and the main sanctuary			
<b>Alarm Test</b>	Joe Dir	Passed	Tuesday, June 26, 2012
system passed all of the activation and notification testing			
<b>Alarm Test</b>	Joe Dir	Passed	Thursday, April 19, 2012
<b>Sprinkler - Hydrostatic Test</b>	Joe Dir	Passed	Tuesday, March 20, 2012

## Corrective Action Required:

- 1 (1) removed door labeling from old sprinkler room door  
(2) label access doors to new sprinkler riser  
(3) label all sprinkler riser valves  
(4) label the FDC with wording indicating coverage of sprinkler sys. ( tower/south wing)  
(5) mount knox box by the fdc approx 6' off ground  
(6) keys needed for knox box:(keys placed in knox box 6/26/12)  
main FACP  
pull stations  
exterior access door  
sprinkler room doors  
padlock key to the corridor cages  
(70 attempt to have duct detectors programed as supervisory with hvac shutdown  
OK for TCO once cleared through codes administration

DATE OF REPORT	INSPECTOR	PREVENTION FOLLOW-UP REQUIRED?	RESPONSIBLE SIGNATURE
June 26, 2012	Joe Dir	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	