

CITY OF LEE'S SUMMIT CODES ADMINISTRATION 220 SE GREEN ST. P.O.BOX 1600

PHONE: 816-969-1200

FAX:

816-969-1201

Inspection Summary

Permit #: PRCOM20114544, Building Permit - Commercial

Address: 110 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Rated Assembly John Borns Partial Thursday, June 28, 2012

Inspection

Partial Correction

1 MISC OK TO COVER WHEN READY RATED ASSEMBLY COMPONENTS

OF FREIGHT ELEVATOR SHAFT: LID COMLETE INCLUDING FIRE CAULK; SHAFT @ 4TH & 5TH FLR COMPLETE INCLUDING FIRE CAULK; SHAFT @ 3RD FLR FRAMING, SHAFT LINER + ONE

LAYER 5/8" TYPE X GWB;

Partial Correction

2 MISC CLOSURE AT 4TH FLR S.E. CORNER PER 2/A2.8: FRAMING +

SHAFT LINER + 1ST & 2ND LAYERS OF 5/8" TYPE X GWB OK TO

COVER WHEN READY

CLOSURE AT 3RD FLR S.E. CORNER PER 2/A2.8: FRAMING +

SHAFT LINER OK TO COVER WHEN READY

Partial Correction

3 MISC OK TO COVER WHEN READY COMPONENTS OF RATED

ASSEMBLY AT UTILITY SHAFT: 4TH & 5TH FLOOR COMPLETE

INCLUDING FIRE CAULK;

Partial Correction

4 MISC COMPONENTS OF RATED ASSEMBLY @ AT FREIGHT

ELEVATOR SHAFT DOOR OPENING TEMPORARY CLOSURES: 5TH FLOOR DOOR OPENING FRAMING, SHAFT LINER + ONE LAYER 5/8" TYPE X GWB; 4TH FLOOR DOOR OPENING FRAMING + SHAFT LINER; 3RD FLOOR DOOR OPENING FRAMING, SHAFT

LINER + ONE LAYER 5/8" TYPE X GWB;

Partial Correction

Comments:

MISC