



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20114544, Building Permit - Commercial  
Address: 110 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	John Borns	Partial	Tuesday, July 10, 2012

Partial Correction  
1 MISC

OK TO COVER WHEN READY RATED ASSEMBLY COMPONENTS OF FREIGHT ELEVATOR SHAFT: LID COMPLETE INCLUDING FIRE CAULK; SHAFT @ 4TH & 5TH FLR COMPLETE INCLUDING FIRE CAULK; SHAFT @ 3RD FLR FRAMING, SHAFT LINER + TWO LAYERS 5/8" TYPE X GWB

Partial Correction  
2 MISC

CLOSURE AT 4TH FLR S.E. CORNER PER 2/A2.8: FRAMING + SHAFT LINER + 1ST & 2ND LAYERS OF 5/8" TYPE X GWB OK TO COVER WHEN READY

CLOSURE AT 3RD FLR S.E. CORNER PER 2/A2.8: FRAMING, SHAFT LINER + 5/8" TYPE X GWB OK TO COVER WHEN READY

Partial Correction  
3 MISC

OK TO COVER WHEN READY COMPONENTS OF RATED ASSEMBLY AT UTILITY SHAFT: 4TH & 5TH FLOOR COMPLETE INCLUDING FIRE CAULK;

Partial Correction  
4 MISC

RATED WALL @ 3RD FLOOR ON (15) FROM (AA.8) TO (CC.4): FRAMING, SHAFT LINER + TWO LAYERS 5/8" TYPE X GWB OK TO TAPE, MUD & FIRE-SEAL

Partial Correction  
5 MISC

OK TO COVER WHEN READY TYPE "A" WALL RATED ASSEMBLY COMPONENTS AT LOCATIONS: SPACE 3F014 ALL WALLS BOTH FACES ONE LAYER 5/8" TYPE X GWB OK TO TAPE, MUD &

Partial Correction  
6 MISC

#### FIRE-SEAL

TEMPORARY CLOSURE @ ELEVATOR DOOR OPENINGS: #1  
THIRD FLOOR RESTORED WITH FRAMING, LINER BOARD + TWO  
LAYERS 5/8" TYPE X GWB OK TO COVER WHEN READY; #2  
FIRST FLOOR RESTORED WITH FRAMING, LINER BOARD;

Partial Correction  
7 MISC

UTILITY CHASE AT F/6 ON 3RD FLR: FRAMING + LINER BOARD  
OK TO COVER WHEN READY

#### Comments: