

LEE'S SUMMIT FIRE DEPARTMENT

FIRE HEADQUARTERS
207 SE DOUGLAS STREET
LEE'S SUMMIT, MISSOURI 64063-2372
(816) 969-1300
FAX (816) 969-1313
TDD (816) 969-7407

PLANS REVIEW CONDITIONS

Permit No:	PRCOM20121462	Date:	September 10, 2012
Project Title:	CHICO'S	Applicant:	KCFS
Location:	860 NW BLUE PKWY, Unit:H. LEES SUMMIT, MO 64086		901 E. Loula Olathe, KS 66061 (913) 720-5237
Type of Work:	Alarm Alteration		
Occupancy Group:	M		
Description:	NEW TENANT FINISH		
Construction Type:	Type IIB (Unprotected)		
Map Page:	195A		

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Alarm Plan Review

Reviewed By: Jim Eden

Released for Construction

1. 2006 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions.

Plans received Sept. 6, 2012.

2. 2006 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

Call (816) 969-1300 to schedule alarm test.

3. Duct detection shall be supervisory alarms only.

Verified at inspection.