



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20122007, Building Permit - Commercial
Address: 860 NW BLUE PKWY, Unit:W, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Passed	Wednesday, September 19, 2012
Underslab Electrical Inspection - Commercial	John Borns	Passed	Wednesday, September 19, 2012

Comments: OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING. NOTE IPC 312 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM. UNDER-SLAB ELECTRICAL CONDUIT MATERIAL & WORKMANSHIP NO ISSUES FOUND. OK TO COVER WHEN READY.