



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20122007, Building Permit - Commercial
Address: 860 NW BLUE PKWY, Unit:W, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Failed	Monday, October 08, 2012

Corrective Action Required

1 MISC

SLIP TRACK NOT CONSTRUCTED PER DRAWINGS. SEE 14/A4.0

Corrective Action Required

2 MISC

TENSION STUDS NOT SUPPORTED NOR BRACED PER DRAWINGS. SEE 2/A2.0

Corrective Action Required

3 MISC

SUPPORT CANOPIES PER DRAWINGS. SEE SHEET S1.0

Corrective Action Required

4 MISC

SUPPORT VERTICAL PEX WATER TUBING AT 4' INTERVALS PER IPC 308.5

Corrective Action Required

5 MISC

IPC 305.8; IRC P2603 PROTECTION FROM PENETRATION OF PVC / ABS / PEX / COPPER PLUMBING PIPE LESS THAN 1-1/2" FROM FACE OF FRAMING TO RECEIVE SCREWED OR NAILED COVERING: PROTECT PIPE WITH MINIMUM 1/16" THICK HARDENED STEEL SHIELD PLATES. SHIELD PLATES SHALL COVER THE AREA OF THE MEMBER WHERE THE PIPE PENETRATES. SHIELD PLATES SHALL EXTEND A MINIMUM OF 2" ABOVE BASE PLATES / TRACKS AND BELOW TOP PLATES / TRACKS. CHECK ALL.

Comments: