



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20121257, Building Permit - Commercial
Address: 110 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Wednesday, October 17, 2012
Partial Correction 1 MISC		2-HR BUMP-OUTS AT TUBE COLUMNS AT 3RD & 4TH FLOOR FREIGHT ELEVATOR WALLS OK TO COVER: FRAMING AND LINER BOARD; + TWO LAYERS 5/8" TYPE X GWB OK TO TAPE, MUD AND FIRE-SEAL	
Partial Correction 2 MISC		OK TO COVER WHEN READY FOLLOWING COMPONENTS OF RE-CONSTRUCTION OF RATED WALL AT MECHANICAL SHAFT @ 4TH FLOOR: FRAMING & SHAFT LINER BOARD;	
In-wall Inspection	John Borns	Partial	Wednesday, October 17, 2012
Partial Correction 1 MISC		OK TO COVER WHEN READY WALL FRAMING + IN-WALL SYSTEMS AT FOLLOWING SPACES: 3F012; 4F017 THRU 020; 024 THRU 019; 061; 061A THRU 065; 066 thru 070; 072; 045; 075; 042; 074; 075; 076; 016; 034 THRU 041; 031; 032; 033 INCLUDING @ COLUMN AFTER COPPER MED GAS PIPING IS PROTECTED WHERE IT PASSES THROUGH FRAMING OPENINGS;	
Partial Correction 2 MISC		MEP AT MECHANICAL SHAFT: OK TO PLACE SHAFT LINER BOARD AT 3RD, 4TH & 5TH FLOORS;	

**Above Ceiling
Inspection**

John Borns

Partial

Wednesday, October 17, 2012

Partial Correction

1 MISC

OK TO COVER WHEN READY GWB CEILING FRAMING AND ABOVE-CEILING SYSTEMS AT: 3F012; SHOWERS AT 061-065 AND NURSE WORK STATIONS IN CORRIDOR 031 AFTER ALL CEILING JOISTS ARE SCREWED BOTH FLANGES;

Comments: