



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Temporary Certificate of Occupancy

Permit #: PRCOM20120184
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086
Inspected On: Wednesday, October 17, 2012
Inspected By: John BornsJohn BornsJohn BornsJohn Borns
Expiration Date: 11/1/2012 12:00:00 AM

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. **Do not cover any work until approved.**

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Commercial	John Borns	Temporary C of O	Wednesday, October 17, 2012

Corrective Action Required:

1 MISC RESOLVE ANY ISSUES WITH FIRE DEPARTMENT

Corrective Action Required:

2 MISC PROVIDE CERTIFICATION OF LIGHTNING PROTECTION
SYSTEM

Corrective Action Required:

3 MISC SPACES NOT READY FOR FINAL INSPECTION:
- AHU
- OR#4
- ROOFTOPS

Corrective Action Required:

4 MISC ROOFTOPS:
- COMPLETE RTU ENCLOSURES
- ELECT RECEPES MUST HAVE IN-USE COVERS
- VERIFY ELECT RECEPES WITHIN 10m OF RTU'S

- CHECK RE OPEN JOINT UNDER STONE COPING
- FINAL CLEANUP
- LOW ROOF NOT READY FOR INSP PER JASON

Rated Assembly Inspection

John Borns

Partial

Wednesday, October 17, 2012

Partial Correction:

1 MISC

COMPONENTS OF RATED ASSEMBLIES OK TO COVER AT FOLLOWING LOCATIONS: PHASE 1 COMPLETE. PHASE 2 SPACES 157; 157A; 159 OK TO TAPE, MUD & FIRE-SEAL 5/8" TYPE X GWB; 185 INSIDE FACE FULL HEIGHT, OUTSIDE FACES TO 10' AFF @ N & E; 194 FROM B/5.3 TO A/3.0 TO A/4.0;

Above Ceiling Inspection

John Borns

Partial

Wednesday, October 17, 2012

Partial Correction:

1 MISC

OK TO COVER WHEN READY ALL ACT AND GWB CEILING FRAMING AND ABOVE-CEILING SYSTEMS AT PHASE 1 AREA

Partial Correction:

2 MISC

OK TO COVER WHEN READY CEILING FRAMING AND ABOVE-CEILING SYSTEMS AT FOLLOWING: UPPER CEILING FRAMING AT PHASE 2A CORRIDOR; STERILE STORAGE ROOM 153; 157; 157A; 159; SERPENTINE SOFFIT @ 101; 193;

Above Ceiling Inspection

John Borns

Partial

Wednesday, October 17, 2012

Partial Correction:

1 MISC

OK TO COVER WHEN READY ALL ACT AND GWB CEILING FRAMING AND ABOVE-CEILING SYSTEMS AT PHASE 1 AREA

Partial Correction:

2 MISC

OK TO COVER WHEN READY CEILING FRAMING AND ABOVE-CEILING SYSTEMS AT FOLLOWING: UPPER CEILING FRAMING AT PHASE 2A CORRIDOR; STERILE STORAGE ROOM 153; 157; 157A; 159; SERPENTINE SOFFIT @ 101; SOFFIT @ 193;

Comments: