



LEE'S SUMMIT, MISSOURI FIRE DEPARTMENT LOSS REDUCTION PROGRAM



NOTIFICATIONS/CONTACT INFORMATION SECTION

PAGE 1

☐ CHANGES

BUSINESS NAME	FREEBIRDS WORLD BURRITO		
ADDRESS	860 NW BLUE PKWY, Unit:W, LEES SUMMIT, MO 64086		
OWNER/OPERATOR NAME	CROSSLAND CONSTRUCTION COMPANY INC:	TELEPHONE	(816) 960-4553
ADDRESS	833 S EAST AVE COLUMBUS, KS 66725 Primary: (816) 960-4553 Cell: (620) 704-7132 MIKE @ 913-523-6520		

EMERGENCY CONTACT INFORMATION

NAME	TELEPHONE
1.	
2.	
3.	
4.	

LOSS REDUCTION TYPE

<input type="checkbox"/> Occupancy	<input type="checkbox"/> Semi-Annual	<input type="checkbox"/> Annual	<input type="checkbox"/> Life Safety	<input type="checkbox"/> Sprinkler	<input type="checkbox"/> Hazardous Material Permit
<input type="checkbox"/> Complaint	<input type="checkbox"/> Explosive Storage	<input type="checkbox"/> UST	<input type="checkbox"/> Post-Incident	<input type="checkbox"/> Open Burning	<input type="checkbox"/> Other
CLASS: A-2	Map#: 195A	PFA#:	KNOX BOX:	KNOX LOCATION:	PERMIT # PRCOM20122007

LOSS REDUCTION NARRATIVE

☐ NO VIOLATIONS NOTED

☒ ALL VIOLATIONS RESOLVED

Last Inspection

1st Inspection 11/5/12

2nd Inspection

3rd Inspection

4th Inspection

INSPECTION	INSPECTOR	OUTCOME	DATE
Occupancy Inspection - Fire	Joe Dir	Passed	Monday, November 05, 2012
Corrective Action Required: all pending issues have been resolved			
1	-grease pan needed on left side of hood, right side pan needs to be installed - install sprinkler head eschution rings as needed throughout - two sidewall spklr heads need to be altered according to plans. -OK TO SET UP AND TRAIN, HOOD NOT TO BE USED UNTIL GREASE PANS ARE INSTALLED - DUCT DETECTION TO BE TESTED AFTER INSTALLATION IS COMPLETED		
Corrective Action Required:			
2	ALL PENDING ISSUES HAVE BEEN RESOLVED		
Alarm Test	Joe Dir	Passed	Thursday, November 01, 2012

Sprinkler - Hydrostatic Test

Not Required

Wednesday, October 31, 2012

Sprinkler - Flow Test

Not Required

Wednesday, October 31, 2012

Occupancy Inspection - Fire Joe Dir

Temporary C of O Friday, November 02, 2012

Corrective Action Required:

- 1
 - grease pan needed on left side of hood, right side pan needs to be installed
 - install sprinkler head escutcheon rings as needed throughout
 - two sidewall spklr heads need to be altered according to plans.
 - OK TO SET UP AND TRAIN, HOOD NOT TO BE USED UNTIL GREASE PANS ARE INSTALLED
 - DUCT DETECTION TO BE TESTED AFTER INSTALLATION IS COMPLETED

DATE OF REPORT	INSPECTOR	PREVENTION FOLLOW-UP REQUIRED?	RESPONSIBLE SIGNATURE
November 05, 2012	Joe Dir	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	