



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20121405, Building Permit - Commercial
Address: 178 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	John Borns	Partial	Friday, November 09, 2012

Partial Correction
1 MISC

OK TO COVER WHEN READY GWB CEILING/SOFFIT FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: TWO SAUNA ROOMS; 131; 150 151; 152, 161; 162; M/W SHOWERS

Partial Correction
2 MISC

OK TO COVER WHEN READY FRAMING OF HANGING BULKHEAD: FROM 5/B TO 5/D.8; AT EAST WALL OF SPACES 122, 123, 101, 102, 120

Partial Correction
3 MISC

OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES: 105; 108 AFTER TEMP ELECT WIRING IS REMOVED AND TWO 2x4 LAY-IN LIGHT FIXTURES ARE INSTALLED AND SECURED; 111; 112; 113; 114; 122; 123; 130;

109 EXCEPT WEST 8' WHERE ABANDONED PIPING IS TO BE REMOVED. NOTE THAT SOUTH 15' MAY BE COVERED ON TEMPORARY BASIS ONLY PENDING RESOLUTION OF TIE-IN WITH PHASE 1 TEMPORARY USE AREA.

Corrective Action Required
4 MISC

REMOVE ALL ABANDONED PIPING AND OTHER SYSTEM COMPONENTS AND HANGERS @ 109 WEST 8'

Corrective Action Required
5 MISC

GWB CLOUD CEILING AT 102 LOBBY NOT PER DRAWING. SUPPORT NOT APPROVED WITHOUT A/E DIRECTION.

Comments: