



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20121319, Building Permit - Commercial
Address: 995 SW 34TH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Mike Copeland	Not Ready	Monday, November 12, 2012

Partial Correction

1 MISC

PERIMETER IN WALL APPROVED.

Corrective Action Required

2 MISC

CALL WHEN ALL TRADES ARE COMPLETE.

PLUMBING ALSO NEEDS TO HAVE BOCA PLATES

In-wall Inspection	Mike Copeland	Not Ready	Monday, November 12, 2012
---------------------------	---------------	-----------	---------------------------

Partial Correction

1 MISC

PERIMETER IN WALL APPROVED.

Corrective Action Required

2 P305.8 Protection
against physical
damage

PROTECTION OF PIPES AND PLUMBING SYSTEM

COMPONENTS. In concealed locations where piping, other than cast-iron or galvanized steel, is installed through holes or notches in studs, joists, rafters or similar members less than 1.5 inches (38 mm) from the nearest edge of the member, the pipe shall be protected by shield plates. Protective shield plates shall be a minimum of 0.062-inch-thick (1.6 mm) steel, shall cover the area of the pipe where the member is notched or bored, and shall extend a minimum of 2 inches (51 mm) above sole plates and below top plates.

CALL FOR RE-INSPECTION WHEN ALL TRADES COMPLETE FOR IN WALL

Comments: