



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20121010, Building Permit - Commercial
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Wednesday, April 03, 2013

Partial Correction
1 MISC

2-HR FIRESTOPPING PER DETAIL SECTION 21/A6.3 AT ROOF LEVEL ON (B') FROM (19) TO 12' NORTH

Partial Correction
2 MISC

OK TO COVER WHEN READY FOLLOWING COMPONENTS OF RATED LID @ SOUTH ELEVATOR HOISTWAY: FRAMING + LINER BOARD + FIRE CAULK; 2 LAYERS OF 5/8" TYPE X GWB WITH PERIMETER FIRE CAULKED

Partial Correction
3 MISC

OK TO COVER WHEN READY RATED LIDS AT:

NORTH ELEVATOR HOISTWAY: FRAMING + LINER BOARD WITH PERIMETER FIRE CAULKED; TWO LAYERS 5/8" TYPE X GWB

RATED LID @ SOUTH ELEVATOR HOISTWAY: FRAMING + LINER BOARD;

Hood/Duct Inspection	John Borns	Partial	Wednesday, April 03, 2013
-----------------------------	------------	---------	---------------------------

Partial Correction
1 MISC

SHOP WELDS OF GREASE DUCTS LIGHT TESTED AFTER DELIVERY TO JOBSITE. ALL OK EXCEPT THREE PINHOLES FOUND NEAR CONNECTION FLANGES; EACH HOLE WAS

Partial Correction
2 MISC

MARKED TO BE SPOT-WELDED LATER AS SECTIONS ARE
INSTALLED AND WELDED IN PLACE.

FIELD WELDS OF GREASE DUCTS LIGHT TESTED OK:

DUCTWORK FOR EFA-22 AT 5TH FLOOR EXCEPT FLANGE
CONNECTION 4' AFF TO BE CONNECTED LATER WITH DUCT
FROM BELOW

DUCTWORK FOR EFA-24 AT 5TH FLOOR EXCEPT FLANGE
CONNECTION 4' AFF TO BE CONNECTED LATER WITH DUCT
FROM BELOW

**DUCTWORK FOR EFA-21 AT 5TH FLOOR EXCEPT FLANGE
CONNECTION 4' AFF TO BE CONNECTED LATER WITH DUCT
FROM BELOW**

Comments: