



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130437, Building Permit - Commercial
Address: 2000 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Electrical Inspection - Commercial	Mike Copeland	Failed	Thursday, April 04, 2013

Corrective Action Required
1 MISC

ALL WIRING ON THE SAME BRANCH CIRCUIT AS A RECEPTACLE IN A PATIENT CARE AREA ARE REQUIRED TO HAVE A REDUNDANT GROUNDING CONDUCTOR. THE LIGHTING AND WIRING ABOVE CEILING DO NOT HAVE REDUNDANT GROUNDING.

OKAY TO COVER DIMISING WALL AS MC CABLE IN WALL IS OKAY.

Comments: