



April 15, 2013

P1 Group
16210 West 108th Street
Lenexa, Kansas 66219

Attention: Colin Fitzgerald

Subject: Hospital 5th Floor Shell – Kitchen Grease Duct Inspection
St. Luke's East
Lee's Summit, Missouri

Gentlemen:

This letter is to serve as verification that after completing the field welded connection joints on the three kitchen exhaust fans, EFA-21, EFA-22 and EFA-24, we light tested each connection joint with no evidence of any pin-holes in any welds.

*This certification was required of JE Dunn/Cates due to fact that some field welds were performed in occupied areas below 5th floor as night work.
JB*

Respectfully Submitted,
CATES SHEET METAL INDUSTRIES

Project Manager
Jason W. Larsen