



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20122619, Building Permit - Commercial
Address: 1744 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Electrical Inspection - Commercial	John Borns	Passed	Tuesday, May 07, 2013
Underslab Plumbing Inspection - Commercial	John Borns	Passed	Tuesday, May 07, 2013

Comments:

OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING. NOTE IPC 312 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM. NO ISSUES FOUND ON UNDER-SLAB ELECTRICAL CONDUIT MATERIAL & WORKMANSHIP. OK TO COVER WHEN READY