



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20130560, Building Permit - Commercial
Address: 848 SW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Passed	Friday, May 10, 2013

Comments:

OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING. NOTE IPC 312 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM.

GENERAL CONTRACTOR NOTE:

CITY-STAMPED PRINT IS FOR INSPECTION USE ONLY. PROVIDE WORKING PRINT FOR TRADES.

LEAVE REMOVED CEILING TILE OUT FOR REQUIRED ABOVE-CEILING INSPECTION BEFORE FINAL.

RESTROOM MUST MEET ALL ANSI/ADA REQUIREMENTS AT FINAL INSPECTION.

RESTROOM FLOOR AND WALLS MUST HAVE APPROVED NON-ABSORBENT SURFACES AT FINAL.

COVER NO WALL SURFACES BEFORE APPROVED IN-WALL INSPECTION.