

CITY OF LEE'S SUMMIT CODES ADMINISTRATION 220 SE GREEN ST. P.O.BOX 1600

PHONE: 816-969-1200

FAX:

816-969-1201

Inspection Summary

Permit #: PRCOM20122702, Building Permit - Commercial Address: 308 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Above Ceiling John Borns Partial Tuesday, June 11, 2013

Inspection

Partial Correction

1 MISC SYSTEMS ABOVE BOTTOM CHORD OF ROOF/CEILING JOISTS OK

TO CONCEAL WITH INSULATION IN FOLLOWING AREAS: 202;

204; 207;

Partial Correction

2 MISC SOFFIT FRAMING AND ABOVE-CEILING SYSTEMS OK TO COVER

WHEN READY AT 1ST FLOOR EAST ENTRANCE AND 2ND FLOOR

EAST VERANDA

Partial Correction

3 MISC OK TO COVER WHEN READY GWB CEILING FRAMING +

ABOVE-CEILING SYSTEMS @ FOLLOWING SPACES:

105; 106; 107; 108; 111; 112; CLO 114; CLO 117;

PERIMETER OF 201; 202; 203; 206; 207; 208; 301; LIDS @

STAIRWELL #2; TOIL 302; LID AT TOP OF ELEVATOR SHAFT; 119;

118; BOTTOM OF STAIRWELL 102;

204 NOT APPROVED: NEC 300-11 & 334-10 INSTALLATION OF MC ELECTRICAL CABLE: NOT SECURELY FASTENED WITHIN 12" OF ENTRY TO BOXES [ALLOWABLE EXCEPTION: FIXTURE WHIPS

NOT IN EXCESS OF 6' LONG]

Rated Assembly Inspection

John Borns

Partial

Tuesday, June 11, 2013

Partial Correction

1 MISC

OK TO COVER WHEN READY FOLLOWING COMPONENTS OF RATED WALLS AT STAIRWELL 2: 201 W WALL @ STAIRWELL EAST FACE; WEST WALL OF STAIRWELL FULL HEIGHT; ONE LAYER OF 5/8" TYPE X GWB FASTENER PATTERN OK

Partial Correction

2 MISC

OK TO COVER WHEN READY FOLLOWING COMPONENTS OF RATED WALLS AT ELEVATOR SHAFT: GWB FULL HEIGHT OK TO TAPE, MUD & FIRE-SEAL;

Partial Correction

3 MISC

OK TO TAPE, MUD, & FIRE-SEAL WHEN READY 5/8" TYPE X GWB INSTALLATION AT 1 HR FIRE-RATED WALLS @ FOLLOWING LOCATIONS: 3RD FLOOR PERIMETER WALLS EXCEPT AT

ELEVATOR SHAFT;

Comments: