



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20130791, Building Permit - Commercial  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Commercial</b>	John Borns	Partial	Friday, June 14, 2013

Partial Correction  
1 MISC

**OK TO POUR WHEN READY AFTER RE-BAR IS  $\geq$  3" CLEAR OF  
BOTTOMS & BANKS FOLLOWING SEGMENTS OF FOOTING FOR  
RETAINING WALL: 0+00 TO 0+75; 0+75 TO 1+75;**

**Comments: ACI 7.7.1 MINIMUM RE-BAR COVERAGE:  $\geq$  3" TO BOTTOMS/BANKS**