



LEE'S SUMMIT, MISSOURI FIRE DEPARTMENT LOSS REDUCTION PROGRAM



NOTIFICATIONS/CONTACT INFORMATION SECTION

PAGE 1

☐ CHANGES

BUSINESS NAME	SAINT LUKE'S		
ADDRESS	80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086		
OWNER/OPERATOR NAME	TURNER CONSTRUCTION CO:	TELEPHONE	(816) 283-0555
ADDRESS	2345 GRAND BOULEVARD SUITE 1000		
	KANSAS CITY, MO 64108		
	Primary: (816) 283-0555		
	Cell: (816) 918-6040		

EMERGENCY CONTACT INFORMATION

NAME	TELEPHONE
1.	
2.	
3.	
4.	

LOSS REDUCTION TYPE

<input type="checkbox"/> Occupancy	<input type="checkbox"/> Semi-Annual	<input type="checkbox"/> Annual	<input type="checkbox"/> Life Safety	<input type="checkbox"/> Sprinkler	<input type="checkbox"/> Hazardous Material Permit
<input type="checkbox"/> Complaint	<input type="checkbox"/> Explosive Storage	<input type="checkbox"/> UST	<input type="checkbox"/> Post-Incident	<input type="checkbox"/> Open Burning	<input type="checkbox"/> Other
CLASS: I-2	Map#: 175X	PFA#:	KNOX BOX:	KNOX LOCATION:	PERMIT #

LOSS REDUCTION NARRATIVE

☐ NO VIOLATIONS NOTED

☐ ALL VIOLATIONS RESOLVED

Last Inspection

1st Inspection

2nd Inspection

3rd Inspection

4th Inspection

INSPECTION	INSPECTOR	OUTCOME	DATE
Alarm Test	Joe Dir	Passed	Wednesday, January 25, 2012
Sprinkler - Hydrostatic Test	Jim Eden	Passed	Tuesday, January 03, 2012
Sprinkler - Flow Test	Joe Dir	Passed	Wednesday, February 22, 2012
Occupancy Inspection - Fire	Joe Dir	Temporary C of O	Friday, January 27, 2012
Corrective Action Required:			
1	(1) label all mechanical and electrical rooms from the corridor		
	(2) label the isolation valve for the sprinkler system in the water manifold closet		
	(3) remove all dust covers from the smoke detectors throughout		

(4) confirm the mag lock on the man door exit drops off on alarm activation

Occupancy Inspection - Fire

Joe Dir

Passed

Wednesday, February 22, 2012

Corrective Action Required:

- 1
 - (1) label all mechanical and electrical rooms from the corridor
 - (2) label the isolation valve for the sprinkler system in the water manifold closet
 - (3) remove all dust covers from the smoke detectors throughout
 - (4) confirm the mag lock on the man door exit drops off on alarm activation

Corrective Action Required:

- 2 All pending issues from previous inspection have been corrected

DATE OF REPORT	INSPECTOR	PREVENTION FOLLOW-UP REQUIRED?	RESPONSIBLE SIGNATURE
June 21, 2013	Config	<input type="checkbox"/> Yes <input type="checkbox"/> No	