LEE'S SUMMIT FIRE DEPARTMENT

FIRE HEADQUARTERS
207 SE DOUGLAS STREET
LEE'S SUMMIT, MISSOURI 64063-2372
(816) 969-1303
TDD (816) 969-7407

PLANS REVIEW CONDITIONS

Permit No: PRCOM20110759 Date: July 05, 2011

Project Title: SAINT LUKES EAST Applicant:

Location: 110 NE SAINT LUKES BLVD. CENTURY FIRE SPRINKLERS INC

LEES SUMMIT, MO 64086 1901 Bedford Road

Type of Work: Sprinkler Alteration North Kansas City, MO 64116

Occupancy Group: I-2 (816) 556-0808

Description: NICU TENANT FINISH

Construction Type: Type IA Map Page: 175X

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review Reviewed By: Jim Eden Released for Construction

1. 2006 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

Plans received 6/23/2011.

2. Sprinkler design shall be to the 2002 Edition of NFPA 13 as referenced by the 2006 Edition of the International Fire and Building Codes.

For information only.

3. 2006 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

Action required: Call (816) 969-1300 to schedule hydrostatic and flow tests.