LEE'S SUMMIT FIRE DEPARTMENT

FIRE HEADQUARTERS
207 SE DOUGLAS STREET
LEE'S SUMMIT, MISSOURI 64063-2372
(816) 969-1303
FAX (816) 969-1313
TDD (816) 969-7407

PLANS REVIEW CONDITIONS

Permit No: PRCOM20110083 Date: April 19, 2012

Project Title: CVS Pharmacy Applicant:

Location: 621 SW 3RD ST ALLIANCE FIRE PROTECTION LLC

LEES SUMMIT, MO 64063 130 WEST 9TH AVE, SUITE 101 Sprinkler NORTH KANSAS CITY, MO 64116

Type of Work: Sprinkler NORTH KANSA
Occupancy Group: M (913) 888-0647

Occupancy Group: M
Description: CVS Pharmacy Building

Construction Type: CVS Pharmacy Building

Cys Pharmacy Building

Cys Pharmacy Building

Cys Pharmacy Building

Map Page: 195F

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review Reviewed By: Jim Eden Released for Construction

1. 2006 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

Plans received 4/14/2012.

- 2. Confirm coverage of the VRC from the mezzanine. Verified at inspection.
- 3. The FDC shall be a 4inch Storz type connection.
- 4. 2006 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

Call (816) 969-1300 to schedule hydrostatic and flow testing.

5. Systems shall be designed to the 2006 IBC and 2002 NFPA 13.

For information only.

6. The Flow Test data for the site was taken from over a 1/2 mile away. Confirm flow data for the site and make changes as needed. Provide documentation of second test.